

Bond Title:

COUNTY OF ALBEMARLE

Department of Community Development 401 McIntire Road Charlottesville, Virginia 22902

Road Bond Inspection

File I	Numbe	er:				
Date	e of inspection: Original Bond Amount: \$					
Revie	ewer:	Current Bond Amount: \$				
Phone: (434) 296-5832		34) 296-5832 Updated Bond Amount: \$				
Your appro		inspection request has been processed. This list contains an u	update on th	ne iter	ns re	ceived and
Received			Ap	prove	ed	
Y	N		Ŷ	N	N/A	VDOT
		Completed inspection request and fee				
		As-built plan, updated, sealed to current date, per As-built	policy \square			
		Copies of recorded plats for right-of-way, easements				
		VDOT approval AM-4.3, or partial completion via punchli	ist 🗆			
		Letter from P.E. certifying improvements are built to plan				
		Current certification form completed by owner/developer				
		CBR test reports for each road				
		Stone depth and material inspection reports (or core tests)				
		Pavement depth and material inspection reports (or core te	sts)			
		Compaction test reports for fill areas under road				
		Pipe trench inspection reports				
		Pipe interior inspections reports and video				
		Concrete test reports for structural concrete, curbing, apror	ns, etc.			
		Structural inspection reports for any bridges or box culvert				
		County road name signs and posts, or a sign agreement for				

Please refer to on-line content at https://www.albemarle.org/government/community-development/apply-for/engineering-applications for checklists and procedures.